

HUN-REN Wigner RCP

Developments for HPC Levente Supercomputer

Academia-Industry Matching Event 2025
HUN-REN, Budapest

Ádám Pintér
28th of November, 2025



pinter.adam@wigner.hun-ren.hu



Levente HPC

Task:

Provide a server room for the winning project
Originally DC No. 1, DC No. 5 is more optimal

Server room:

Currently in operation
Plan the relocation
Determine optimal placement
Define HPC / conventional IT areas
Preparation / storage area

IT:

850 kW IT capacity (supercomputer modules, network)
Optical network design
Network integration with the research network and the Komondor HPC

Mechanical systems:

Free-cooling system (warm-water)
Chillers for conventional cooling (summer period)
Piping network
Heat exchanger equipment
Control systems for mechanical and electrical power
Electrical modifications (UPS, diesel generator)

Physical security

2025
Q4

- Cooperation agreement between DKF Ltd. and the HUN-REN Wigner Research Centre for Physics
- Technical description of the server room
- Finalization of the technical description
- Funding confirmation from the ministries
- Initiation of the public procurement procedure (design and implementation)

2026
Q1-Q2


- Public procurement procedure, contract conclusion
- Relocation of IT equipment from the server room to another server room
- Start of the server room transformation (electrical power and mechanical systems)

2026
Q3


- Second phase of the server room transformation

2026
Q4

- Third phase of the server room transformation
- Adaptation in line with the parameters of the winning HPC equipment
- Preparation of testing for the reception of the HPC system



Folyadékhűtő tervezett helye



Thank you for your attention



pinter.adam@wigner.hun-ren.hu

HUN-REN Wigner RCP

Ádám Pintér

KFKI Campus – building 18.

Budapest